


# **ABB Industrie AG**

Excitation Systems, Voltage Regulators and Synchronizing Equipment



### **Estimed Schedule for Commissioning of UNITROL 6080:**

#### Prerequisites for the commissioning completed by the client, as:

- All cabling and wiring external to the excitation cubicles completed, connected & checked (point by point) according to the diagram. This applies especially to ct's, pt's. and protection circuits.
- AC- and DC-supplies available and ready for switching on.
- If generator and protection primary tests are foreseen: excitation transformer is ready for temporary connection on the HV side to the auxiliary network.
- Other components as protection, turbine regulator, substation / HV lines, auxiliary services, turbine and generator should be ready for operation within the next few days.
- Safety conditions ready.

## General:

<ul> <li>Travel</li> <li>Hold meeting with client</li> <li>Work place preparation (table, chair, lighting, set out tools etc.)</li> </ul>	x h ~ 4 h
- Carry out any modifications, if necessary	
<ul> <li>Pre-Commissioning Tests and Checks with a Stationary Machine:</li> <li>Check internal wiring according to the drawing</li> <li>Energise AC and DC circuits from external supplies</li> <li>Down load software and parameter list</li> <li>Verify parameter list</li> <li>Check control functions, field breaker, field flashing etc. and operation from the p</li> <li>Check digital and analog inputs and outputs</li> </ul>	~ 20 h banel
<ul> <li>Check trip circuits and generator breaker (output and feedback)</li> <li>Program the transducers</li> <li>Check pt's and ct's</li> <li>Measure the field resistor</li> <li>Clarify with the client, the adjustments which are to be made to the limiters, using</li> </ul>	the power capability
chart - Test spare parts whenever it is appropriate	
Generator Short Circuit Test:(if required)T- Check pt's and ct's- Calibrate Ig (If no short circuit test, carry out tests in no load)	Time to suit others
<ul> <li>No Load Tests:</li> <li>Field Flashing and de-excitation in manual channel with both shunt and auxiliary</li> <li>Optimise the manual channel control</li> <li>Measurements calibrations</li> <li>Change over to auto</li> <li>Optimise the auto channel control</li> <li>In auto channel: Field flashing, soft start and de-excitation</li> <li>Test changeovers: Auto⇔Manual ; Channel 1⇔ Channel 2 ; Follow-up Control</li> </ul>	~ 8 h supplies

- Test PT fail monitoring
- Test V/Hz Limiter
- Various measurements and records


File		Dokument Nr.	Sprache	Änd. Ind.	Seite
	ABB Industrie AG	UN6080	EN		1

Time to suit others



# **ABB Industrie AG**

Excitation Systems, Voltage Regulators and Synchronizing Equipment



Synchronising Tests: (if required) - First synchronising to be carried out in manual channel	Time to suit others
Load Tests:	
<ul> <li>Low load: ~ 10 % or minimum</li> <li>Stator current measurement, internal P and Q measuring</li> <li>Optimise the manual channel control</li> <li>Optimise the auto channel control</li> <li>Load rejection overexcited (Q = +0.4pu) and under excited Q = -0.4pu (together rejections of the turbine / governor (If required)</li> <li>Optimise Q(P) limiter</li> <li>Optimise the manual restrict le(P)</li> <li>Various measurements and records</li> <li>Superimposed Regulation (Option), stability, range of ref. value</li> </ul>	~ 4 h er with the load
Load: ~ 25 % - Optimise Q(P) limiter - Optimise the manual restrict Ie(P) - Various measurements and records	~ 1 h
Load: ~ 50 % - Optimise Q(P) limiter - Optimise the manual restrict le(P) - Optimise excitation current limiter - Optimise Stator current limiter in overexcited mode - Optimise Rotor Temperature Monitoring - Various measurements and records	~ 2 h
Maximum load: - Optimise Q(P) limiter - Optimise the manual restrict le(P) - Optimise Rotor Temperature Monitoring - Various measurements and records - PSS Tests (if required ~ 2h)	~ 4 h
Final Work: - Upload and save Parameters and SW - Adjust spare parts SW - Mount covers and doors, tidy up - Fill in all test procedures and time report	~ 4 h

- Fill in all test procedures and time report

### Remark:

The above mentioned approximate times are valid under the following conditions:

- Prerequisites for the commissioning (see above) are completed by the client.
- During the mentioned time the unit is at the AVR-engineers disposal, that means no other test may
- be carried out e.g. generator-, protection-, turbine tests.
- No waiting times.
- Normal network condition; generator operation in the whole range of the power chart limits.

The above mentioned approximate times are only an estimation and cannot be used as an ABB commitment

File			Dokument Nr.	Sprache	Änd. Ind.	Seite
A	<b>BB</b>	ABB Industrie AG	UN6080	EN		2